Tremco CPG UK Limited
Cavendish House, Unit 1
Enterprise 36, Barnsley
S75 3DZ, United Kingdom

BUILDEASE PRE-CUT ICF KIT

BUDGET PRICE QUOTATION

Quotation No:	ES26-087	**Date:**	02/11/2026
Attention:	JAUS (Nico) - via Tremco CPG UK (Collin Campbell)	**Valid Until:**	02/12/2026
Project:	Bromfelde Corner, 25 Bromfelde Road, Clapham	**VAT Rate:**	20%
Site Address:	Bromfelde Corner, 25 Bromfelde Road (corner of Union Road), London SW4 6PP - Basis Point Design planning set P01-P16 rev E		

All figures quoted are subject to the VAT rate stated. We thank you for your recent enquiry and take pleasure in submitting our budget price quotation for works set out within the specification attached.

SPECIFICATION

Brief Details of Kit

Nudura pre-cut ICF kit for 1 plots as modelled in the BuildEase Design Suite.

Accessories

Accessories such as VJC Clips, Fibre Tape, Protective Tape, Spray Foam, Form Lock, & T Junction Straps have all been allowed for within this quotation.

Delivery

In the absence of a build sequence at this stage, we have allowed for FB to be delivered first followed by L1 and then L2. Should you require these deliveries breaking into smaller loads, this can be discussed at order stage. Haulage costs will be confirmed based on the agreed build sequence for the full site.

Alignment

We have allowed for 4 No. stillages of alignment systems for a period of 10 weeks. See pricing schedule for alignment system costs.

BuildEase Pre-Cut Service

Our BuildEase Pre-Cut Service allows for the Design, co-ordination, installation drawings, pre-cutting & packaging of forms and access to our field services support team as required. Our team have made every effort to keep wastage to a minimum using our award-winning BuildEase Design Suite Software.

Lead Time

Our current lead time is 5-6 weeks from placement of order. Our lead time commences once our order form has been returned, construction architectural drawings are received, and structural engineering details are made available to us.

PRICING SCHEDULE

Bromfelde Corner, 25 Bromfelde Road, Clapham	Materials & Accessories	Pre-Cut Service	Alignment	Net (excl. Haulage)
ES26-087-1-1-Bromfelde_Corner_25_Bromfelde_Road_London_SW4_6PP_Items_to_Quote.xlsx	£40,821.58	£3,942.16	£3,200.00	**£47,963.74**

Supply of ICF Materials & Accessories	£40,821.58
BuildEase Pre-Cut Service Fee — Optimised Cutting, Drawings & Field Support	£3,942.16
Alignment System - 4 No. stillages at £80.00/wk for 10 weeks	£3,200.00
Haulage Fee Estimate (Full Project) *(4 loads)*	£2,379.32
Net Total (excl. VAT)	**£50,343.06**
VAT at 20%	**£10,068.61**
GRAND TOTAL (Inc. VAT):	**£60,411.67**

EXCLUSIONS & CLARIFICATIONS

- Haulage is an approximate estimate - dependent on build sequence.
- Building height (Approved Document B, Diagram D6): top storey (3rd floor) FFL ~8.23 m above the ground floor, ~8.4 m above the lowest adjoining ground (GF FFL assumed ~150 above the pavement) - BELOW 11 m (margin ~2.6 m; to be confirmed on a measured survey). 4 storeys incl. the attic: the LABC Warranty Technical Manual (v12, Appendix C, C.2.3 ICF) accepts ICF up to 3 storeys incl. the ground floor, above that only with a third-party independent engineer doing pre-pour inspections and the final sign-off for the whole structure - warranty provider to confirm against v13. Flats are Consequence Class 2A: floor-to-wall ties / anchorage are engineer-designed (outside the manufacturer tables).
- External walls 6in XR35 (ground, first and second floors + the 3rd-floor eaves walls); separating walls between the flats and the stair core 6in Standard; the NE wall against 27 Bromfelde Road is 6in XR35, carried up and raked to 50 mm below the top of the rafters at the 3rd floor (fire stopping / roof abutment detail by others). Foundation: 2 courses of Nudura on a concrete strip footing (footing by others), top of the foundation course = ground-floor FFL.
- Floors (by others, shown for coordination): precast beam and block - ground floor 150 B&B + 150 insulation + 50 screed (top of screed = FFL); intermediate floors 150 B&B + 100 concrete topping + 25 levelling screed. Beams bear on the ICF core (inner panel cut down at the bearing course). Spans, beam depths and the steels shown are indicative - structural engineer to design, incl. any transfer beams (e.g. under the first-floor north wall and the wing east wall over the GF Flat 2 living room).
- Openings are taken from the planning plans (widths) with heads 2,286 above FFL and window sills 457 (on course lines) - the planning elevations do not agree with the sections; to be set from the window schedule. The 2nd-floor plan shows the stair core ~0.5 m east of the GF/1F core - modelled stacked (RFI). Bays modelled as drawn (sides at 3:4, mitred corners); the SE-wall bay slid 300 SW so the wall to the NE corner is buildable (724 drawn) - RFI. The two small side lights in the entrance bay are omitted (the stair-core walls land in the bay sides; no room for a formed pier) and two front windows reduced to 680 / one SE bay light to 340 for 210 piers.
- Bays: the four ground / first-floor bays are ICF (6in XR35, sides as drawn at 3:4, mitred corners - pre-cut) and are capped by shallow (20 deg) hipped slate bay roofs (by others, shown indicatively); the second-floor windows over the bays have sills 914 above FFL so the bay roofs and their abutment flashings fit under them.
- Stack joints are set on one line per wall through every level (through an opening where possible); runs on a Nudura Bond length take none, and runs ending at a mitred (bay / angled) corner take none either - they are cut on the mitre so the bond staggers course to course. Near-misses to a bond length (an RFI - a small dimension change removes the joint): rear wing return 2,604 (+12.7 mm) and the long NE-facing return 8,298 (+17.9 mm).
- Site access: corner plot on residential streets in Clapham (London) - articulated delivery access, unloading and any road / parking suspension to be arranged by the contractor; transfer to smaller vehicles not included.
- Floors, steels, stair, roof timbers, windows and timber partitions are shown in the 3D model and drawings for coordination only (supplied in good faith, to be checked by the relevant professional) and are not part of this price.

We trust the above meets with your approval and look forward to discussing the project in more detail soon.

Yours sincerely

Thomas Smith
BuildEase Manager

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

ORDER ACCEPTANCE FORM

Please complete the details below and return a signed copy to confirm your order. Retain one copy for your records.

Quotation No:	ES26-087	**Date:**	
Client / Company:	JAUS (Nico) - via Tremco CPG UK (Collin Campbell)	**Company No:**	
Contact Name:		**Telephone:**	
Email:			
Client Address:			
		Postcode:	
Site Address:	Bromfelde Corner, 25 Bromfelde Road (corner of Union Road), London SW4 6PP - Basis Point Design planning set P01-P16 rev E		
		Postcode:	
Purchase Order No:		**Order Value:**	£60,411.67
Preferred Delivery:			

AUTHORISATION

I / We confirm that the above Terms and Conditions are acceptable and hereby place an order as per the quotation referenced above.

Print Name:		**Position:**	
Client Signature:		**Date:**	
Tremco CPG Approval:		**Date:**	

This document may be signed electronically. Double-click a signature field above to sign. An electronic signature is legally binding and has the same effect as a handwritten signature.